Project Schedule Narrative

Project Activities:

Site Improvements & Underground Utilities:

- Water tie in in progress
- Roof Pavers on Level 2 installation in progress

Back of House/Lobby:

- Overhead Rough – In in progress

Retail:

- Overhead Rough–In in progress
- Precast Punch-List has begun
- Level 2 Storefront Framing in progress

Tower:

- Level 17 has placed out
- Punch Windows installation on levels 4and 5 have begun
- Interior Framing through level 8 is in progress
- Generator set in place on Lower Level

Upcoming Activities:

Site Improvement & Underground Utilities:

- Street Lighting and Telecommunications site work scheduled for mid - October

Tower:

- Large MEP Equipment including DOAS and Cooling Tower scheduled for delivery to Level 16 Late October

Interior:

- Interior framing for upper floors scheduled throughout December of 2016.

Topping Out Celebration scheduled for October 18thd 2016